

# Test Run Report

Lifepak 1000 (B30296)

Asset Name	Lifepak 1000
Model	-
Asset Tag	B30296
Serial Number	40464897
Location	-
Tenant	Medicore Medical Services
Test Template	Lifepak 1000 - Annual Test (v1.0)
Performed By	David Bradley
Started	2026-01-30 01:35
Status	InProgress

## Test Results

#	Step	Actual Result	Type	Pass/Fail	Comment
1	<b>Device Identification</b> Record manufacturer, model (LIFEPAK 1000), serial number, asset ID, firmware/software version, battery model/lot.	-	Text Note	-	-
2	<b>Visual Inspection</b> Inspect casing, screen, buttons, speaker, connectors, battery compartment and labels. No damage, corrosion or fluid ingress.	-	Yes/No Check	-	-
3	<b>Accessories Present</b> Confirm adult pads present and in date. Confirm paediatric pads/attenuator if supplied. Confirm battery present.	-	Yes/No Check	-	-
4	<b>Consumables Status</b> Confirm pads and battery are within service life. Replace via Service Action if required (do not fail unless functional impact).	-	Yes/No Check	-	-
5	<b>Engineering Setup</b> Remove device from carry case. Disconnect pads. Prepare electrical safety analyser and defibrillator analyser.	-	Instruction	-	-
6	<b>Power State Declaration</b> Select power state used for testing. Mains connection triggers full electrical safety testing.	-	Multiple Choice	-	-
7	<b>Protective Earth Resistance</b> (Mains only) Measure protective earth resistance from earth pin to exposed metal.	-	Measurement	-	-
8	<b>Enclosure Leakage Current (NC)</b> (Mains only) Measure enclosure/touch leakage current under normal condition.	-	Measurement	-	-
9	<b>Patient Leakage Current – ECG (NC)</b> (If ECG fitted) Measure patient leakage via ECG applied parts (BF).	-	Measurement	-	-
10	<b>Defibrillator Analyser Setup</b> Connect LIFEPAK 1000 to calibrated defibrillator analyser set to 50 ohm load using test cable or pads.	-	Instruction	-	-
11	<b>Power-On Self Test</b> Power on device. Confirm no fault codes and readiness indicator OK.	-	Yes/No Check	-	-
12	<b>Speaker and Prompts</b> Confirm voice prompts and tones are clear and audible.	-	Yes/No Check	-	-
13	<b>Charge Time @ Maximum Energy</b> Select maximum adult energy and measure charge time to ready-to-shock.	-	Measurement	-	-
14	<b>Delivered Energy @ 200J (50Ω)</b> Deliver 200J shock into 50Ω and record delivered energy.	-	Measurement	-	-

# Test Run Report

Llfepak 1000 (B30296)

#	Step	Actual Result	Type	Pass/Fail	Comment
15	<b>Delivered Energy @ 300J (50Ω)</b> Deliver 300J shock into 50Ω and record delivered energy.	-	Measurement	-	-
16	<b>Delivered Energy @ 360J (50Ω)</b> Deliver 360J shock into 50Ω and record delivered energy.	-	Measurement	-	-
17	<b>Post-Shock Recovery</b> Confirm device returns to analysis/ready state without error after shock.	-	Yes/No Check	-	-
18	<b>Rhythm Simulator Setup</b> Prepare rhythm simulator for VF, pVT, Asystole and NSR waveforms.	-	Instruction	-	-
19	<b>Rhythm Analysis – VF</b> Simulate ventricular fibrillation. Confirm 'Shock Advised'.	-	Yes/No Check	-	-
20	<b>Rhythm Analysis – pVT</b> Simulate pulseless VT. Confirm 'Shock Advised'.	-	Yes/No Check	-	-
21	<b>Rhythm Analysis – Asystole</b> Simulate asystole. Confirm 'No Shock Advised'.	-	Yes/No Check	-	-
22	<b>Rhythm Analysis – NSR</b> Simulate normal sinus rhythm. Confirm 'No Shock Advised'.	-	Yes/No Check	-	-
23	<b>CPR Prompt Interval</b> Measure CPR interval following shock or no-shock decision.	-	Measurement	-	-
24	<b>Paediatric Setup</b> Fit Infant/Child pads or attenuator if applicable.	-	Instruction	-	-
25	<b>Paediatric Energy @ 200J Selected</b> With paediatric pads fitted, select 200J and measure delivered energy.	-	Measurement	-	-
26	<b>Paediatric Energy Cap Verification</b> Select maximum adult energy and confirm paediatric output does not exceed 86J nominal.	-	Measurement	-	-
27	<b>Configuration – Stacked Shocks Disabled</b> Verify stacked shocks are OFF (single shock then CPR).	-	Yes/No Check	-	-
28	<b>Configuration – CPR Time After Shock</b> Verify CPR interval after shock is 120 seconds.	-	Measurement	-	-
29	<b>Configuration – CPR Time After No Shock</b> Verify CPR interval after no-shock is 120 seconds.	-	Measurement	-	-
30	<b>Configuration – Pulse Check Prompt</b> Verify pulse check prompt behaviour.	-	Multiple Choice	-	-
31	<b>Final Engineering Check</b> Reconnect pads, refit battery, clean device, ensure correct reassembly.	-	Instruction	-	-
32	<b>Ready for Clinical Use</b> Confirm device operational, labelled, and safe for return to service.	-	Yes/No Check	-	-
33	<b>Technician Comments</b> Record advisories, service actions performed, parts replaced, or deviations.	-	Text Note	-	-